												2	201	17 -	20	18 (	COM	IST	RU	CTI	ON	PRC	ROGRAM													
					JUL			AUG						SEPT			ОСТ			NOV						DEC		JAN						FEB		
		Status	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27 2	8 29	9 30	31	32	33	34	35
Road Maintenance	Construction Crew	Ongoing																														$\square$				
Lake Magenta Road	Form and Sheet 5km	Gravel Pushed No construction to date.																											F			$\square$				
Jacup North Road	Form 3km, sheet and seal	No Gravel Sourced to DateNo construction progress to date.																											E	$\pm$		$\mathbb{E}$	$\square$			
Brook Road	Form and sheet 3km	No construction progress to date.																															$\square$			
Jerramungup North Road	Form and sheet 3km	No Gravel Sourced to Date																											F	+		$\vdash$	$\square$			
Carney Road	Form and sheet 3km						+	_														_		_					F	Ŧ		F		F		
Stock Road	Remove Vegetation and Widen Formation	Awaiting Environmental approvals. Gravel Not Sourced							_																				F	+				П		
Corakerup/ Boxwood Ongerup Roads	Flood Damage Reinstatement	Council Contribution to Flood Damage																										HOLIDAYS	F	+		$\square$				
Rabbit Proof Fence Road	Form and sheet 3km	Commence from South Coast Hwy																											F			F	$\square$	$\square$		
Meechi Road	Install Culverts Stabilise Backfill and Realign Curve	Awaiting Environmental approvals. Gravel Pushed on Ocumup Rd																										CHRISTMAS								
Water Bomber Turnaround	Gravel Sheet 300mm Deep	Gravel pushed on Ocumup Rd																											F	$\square$		$\square$				
SUBCONTRACTORS																													F							
Gairdner South Road	Pavement Repairs	Contractor to be confirmed																											E			F	$\square$	$\square$		
Devils Creek Road	Second coat seal 5km	Contractor to be confirmed																											E	$\pm$		E	E			
Needilup North Road	Pavement Repairs	Contractor to be confirmed																											E	$\pm$						
Borden Boxwood Road	Shoulder repairs and seal widening	Contractor to be confirmed																											Ŀ	$\pm$		╞	E	⊢		
Native Dog Beach Road	Second coat seal 2.3km	Contractor to be confirmed	E		⊢									L															E	$\pm$		╞	F	⊢	⊢	
George Sreet Footpath	Install concrete footpath	Town Services to Prepare	L																											$\pm$						
										ainte			·									Seal Works														
							(	Grav	el a	nd P	reli	min	ary	Wor	'KS																					

		м	AR			Δ	PR			M		JUNE							
36	37	38	<b>AN</b> 39	40	41	42	43	44	45	46	47	48	49	50	52				
50	57	50	55	40	71	72	73	44	73	40	47	40	73	50	51	52			
	$\vdash$			-		-													
							≻												
							DA												
							H												
							<b>EASTER HOLIDAY</b>												
							<b>AS</b>												
							Ш												
						_													
	$\left  - \right $																		
	$\left  - \right $																		
	$\left  - \right $																		
					Act	ual													
							ne D	uo t	o W	ot 1A	/oat	hor							

Lost Time Due to Wet Weather