										20)17	- 20)18 (NSTR	UC		I PR	OGF	RAIV	1																									
			JUL				AUG SEPT 5 6 7 8 9 10 11 12 13 14 15						00				NOV			DE	-	JAN					FEB				MAR			APR			MAY 3 44 45 46 47 48				JUNE					
		Status	1 2	2 3	4	5 6	5 7	8	9	10 1	1 1	2 13	3 14	15	16	17 1	18 1	9 20	21	22	23 .	24 2.	5 26	5 27	28	29	30	31 32	33	34	35	36 3	38	39	40	41	42 4	13 4	4 4	5 46	5 47	48	49	50	51 5	2
Road Maintenance	Construction Crew	Ongoing																																												
Lake Magenta Road	Form and Sheet 5km	Gravel Pushed No construction to date.																																					\pm						_	
Jacup North Road	Form 3km, sheet and seal	No Gravel Sourced to DateNo construction progress to date.																																				E	\pm		\pm	E		\square	=	_
Brook Road	Form and sheet 3km	No construction progress to date.																																				-	\pm		+		\square		+	
Jerramungup North Road	Form and sheet 3km	No Gravel Sourced to Date																																				F	\mp		+	F	Π		-	
Carney Road	Form and sheet 3km	Gravel Pushed No construction to date.																																				E	\pm		\pm	E			\pm	_
Stock Road	Remove Vegetation and Widen Formation	Awaiting Environmental approvals. Gravel Not Sourced																																					+		\square		\square		-	_
Corakerup/ Boxwood Ongerup Roads	Flood Damage Reinstatement	Council Contribution to Flood Damage																						HOLIDAYS																					╀	_
Rabbit Proof Fence Road	Form and sheet 3km	Commence from South Coast Hwy																						rmas h															+		-				_	
Meechi Road	Install Culverts Stabilise Backfill and Realign Curve	Awaiting Environmental approvals. Gravel Pushed on Ocumup Rd																						CHRISTMAS															+		\square		\square		-	_
Water Bomber Turnaround	Gravel Sheet 300mm Deep	Gravel pushed on Ocumup Rd																																												
SUBCONTRACTORS																																														٦
Gairdner South Road	Pavement Repairs	Contractor to be confirmed																																				E	\pm		\mathbb{F}	E		\square	\pm	_
Devils Creek Road	Second coat seal 5km	Contractor to be confirmed																																				E	\pm		\square	E		┛	\pm	-
Needilup North Road	Pavement Repairs	Contractor to be confirmed																																				L	\pm		\pm	E		⊢	\pm	
Borden Boxwood Road	Shoulder repairs and seal widening	Contractor to be confirmed												L	\square																							╞	\pm		╞	F	\square	⊢	\pm	_
Native Dog Beach Road	Second coat seal 2.3km	Contractor to be confirmed																																					\perp		\bot		\bigsqcup	⊢┥	\downarrow	
George Sreet Footpath	Install concrete footpath	Town Services to Prepare				Ţ																		-1.55															土		\pm	E		╧		-
		Road Maintenance Seal Wo Gravel and Preliminary Works												orks											Actua Lost		e Due to Wet Weather																			