			2017 - 2018 CC									CO	CONSTRUCTION PROGRAM																							
				JUL					AU	JG			:	SEPT			C	ост		Γ		NO	v		Ι	DE	C	JAN						FEB		
		Status	1	2	3	4	5	6	7	8	9	10 1	11 1	2 13	3 14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
Road Maintenance	Construction Crew	Ongoing	$\vdash$		_																									+	$\neg$	+	+	+	╉	
Lake Magenta Road	Form and Sheet 5km	Gravel Pushed No construction to date.	$\square$																													$\neg$	$\neg$	╉	╉	
Jacup North Road	Form 3km, sheet and seal	No Gravel Sourced to DateNo construction progress to date.	$\square$																								}			$\exists$	$\exists$	$\exists$		$\pm$	╉	
Brook Road	Form and sheet 3km	No construction progress to date.	F	_	-								Ŧ														}			-			7	┯	╉	
Jerramungup North Road	Form and sheet 3km No Gravel Sourced to Date		F																												$\neg$	$\neg$	$\neg$	7		
Carney Road	Form and sheet 3km	Gravel Pushed No construction to date.																									]			$\exists$	$\square$	$\exists$	$\Box$			
Stock Road	Remove Vegetation and Widen Formation	Awaiting Environmental approvals. Gravel Not Sourced	H																								-				_			$\overline{+}$	$\overline{+}$	
Corakerup/ Boxwood Ongerup Roads	Flood Damage Reinstatement	Council Contribution to Flood Damage	F																									HOLIDAYS						+	╡	
Rabbit Proof Fence Road	Form and sheet 3km	Commence from South Coast Hwy											+																		$\neg$	$\neg$	$\neg$	$\overline{+}$	$\overline{+}$	
Meechi Road	Install Culverts Stabilise Backfill and Realign Curve	Awaiting Environmental approvals. Gravel Pushed on Ocumup Rd	$\square$																									CHRISTMAS								
Water Bomber Turnaround	Gravel Sheet 300mm Deep	Gravel pushed on Ocumup Rd	$\square$																												$\exists$			$\frac{1}{2}$	$\frac{1}{2}$	
SUBCONTRACTORS																																				
Gairdner South Road	Pavement Repairs	Contractor to be confirmed	$\square$																											$\neg$	$\neg$	$\neg$	$\neg$	-	┦	
Devils Creek Road	Second coat seal 5km	Contractor to be confirmed	$\square$																											$\exists$	$\square$	$\exists$	$\exists$	$\exists$		
Needilup North Road	Pavement Repairs	Contractor to be confirmed	⊢																										_	╧					╧	
Borden Boxwood Road	Shoulder repairs and seal widening	Contractor to be confirmed	H																											╧		╧	╧	$\pm$	╧	
Native Dog Beach Road	Second coat seal 2.3km	Contractor to be confirmed	⊢								+			╞																╡	╡	╡	╡	$\pm$	╧	
George Sreet Footpath	Install concrete footpath	Town Services to Prepare	╘																																	
									Maii I ano				y W	orks												Seal Works										

	<u> </u>	M	AR			A	PR			M	AY		JUNE						
36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
							<b>EASTER HOLIDAY</b>												
							P												
							ER I												
							STE												
							EA												
	$\left  - \right $																		
					Act		ne D												

Lost Time Due to Wet Weather