	2016 - 2017 CONSTRUCTION PROGRAM   JULY AUGUST SEPTEMBER OCTOBER NOVEMBER DECEMBER JANUARY FEBRUARY MARCH APRIL MAY JUNE															20	)16	5 - 3	201	17 (	CO	NS	TRI	UCT	ΓΙΟ	)N P	ROG	GRA	Ν																										
			JUI	LY				AU	GUS	т		SE	РТЕ	EME	BER		ост	тое	BER		N	OVE	ЕМВ	IBER		DECE	MBE	R	J	ANU	IAR	Y			FEB	BRU	ARY	,		м	AR	СН			AP	RIL			Ν		(		JUN	IE	
	Week	1	1 2 3 4			5	-			9	10															24 25		6 2					31	32	33	34	34 35 3		37	38	39	9 40	)	41	42	43	44	45	5 46	64	7 4	8 4			52
Road Maintenance																		+		+		+			+																			_										-	
Lake Magenta Road	Form and Sheet 5km						-															╀																															+	7	_
Jacup North Road	Form, sheet and seal	+	╀				7	1	7									T		+		╪			+														F			F											1	╡	_
Brook Road	Form and sheet 3km						7		7													╀			Ŧ														F			╞	+	1						+			+	╪	
Jerramungup North Road	Form and sheet 3km - Second Coat seal on first section																																																					+	_
Rabbit Proof Fence Road	Form and sheet 3km						1		1									1		+							1												F			F		4									-	╡	-
Point Henry Walk Trail	1.5km of asphalt shared path						╡									$\square$		╀		╀					+	+																											+	╡	7
Op Shop Footpath	Reset level and asphalt path						╡		+									+	+						+		1																										+	╀	_
Marnigarup West Road	Form and sheet 3km																										}	AYS																		~								$\overline{+}$	
Meechi Road	Form and sheet 3km																										}	OLID																		LIDA								$\pm$	
Boxwood Ongerup Road	Form and sheet 3km																										}	AS H																	_	R HO								+	_
Memorial Road Intersection	Intersection improvements for RAV access																											CHRISTMAS HOLIDAYS															+	1		EASTE								╉	_
SUBCONTRACTO	DRS																									•		Ċ											•									1							
Gairdner South Road	Pavement Repairs						+		+										+	+		+			+		7																										+	$\mp$	$\neg$
Devils Creek Road	Second coat seal 5km									_																	}																											$\pm$	
Needilup North Road	Pavement Repairs								+											+																							+	-											
Borden Boxwood Road																																																						╧	
Lancaster Road	Reseal section in front of school															╞		╞		+					+																													$\downarrow$	
White Trail Road	Second coat seal 2.3km			+												╞									+																		+											┛	
Paperbarks Park	Install carparking areas and reseal																									+																	╡											$\downarrow$	
Coral Sea Road Footpath	Install 300m of concrete footpath																		ince																																				

## Road Maintenance

Gravel and Preliminary Works

Seal Works

Actual

Lost Time Due to Wet Weather