	2016 - 2017 CONSTRUCTION PROGRAM JULY AUGUST SEPTEMBER OCTOBER NOVEMBER DECEMBER JANUARY FEBRUARY MARCH APRIL MAY JUNE															2	016	6 -	20	17	СС	DN	STF	RUC	CTI	ON	PR	OGR	AM																											
			JU	LY				AU	GUS	ST		SE	ЕРТ	EM	BER	2	ос	то	BER	2	Ν	101	/EM	BER	2	DEC	CEM	1BER		JAI	NUA	ARY			F	EBR	RUA	RY		Ν	MAI	RCH			AF	PRIL	L			МА	Y			JUI	NE	\neg
	Week	1	2 3	3 4		5	_	7	8		10															24		26					0 3	1 3	32 3	3 3	34 35		36 3	37 3	38	39	40	41	42	43	3 44	4 4	45 4	46	47 4	48 4			51	
Road Maintenance									_							+		+		_	_	_		\neg						-	+					+	+	+	+																	
Lake Magenta Road	Form and Sheet 5km				T	╀									+	+														F	+					+	+	+	+								F			-	╀	+			Ρ	P
Jacup North Road	Form, sheet and seal				+			7														_		7						F	╀				+	1	+	Ŧ	+								F			_	Ŧ			_	Ρ	\square
Brook Road	Form and sheet 3km				T	Ŧ																				\square				F	+					+	+		+								F				╀				\square	
Jerramungup North Road	Form and sheet 3km - Second Coat seal on first section																																																							
Rabbit Proof Fence Road	Form and sheet 3km			T	╀	+									-	+		-												F	+					+	+	+	+								F			-	+		-	_	\square	\square
Point Henry Walk Trail	1.5km of asphalt shared path																													F																									P	
Op Shop Footpath	Reset level and asphalt path																													E																	E									\square
Marnigarup West Road	Form and sheet 3km																											AVS	2																											\square
Meechi Road	Form and sheet 3km																													E																LIDA										
Boxwood Ongerup Road	Form and sheet 3km						_													_							_			E																R HO										
Memorial Road Intersection	Intersection improvements for RAV access																											CHRISTMAS HOLIDAYS																		EASTE										
SUBCONTRACTO	DRS																											Ċ	5	Γ																										Π
Gairdner South																														E]	F								\square	\Box
Devils Creek	Pavement Repairs					+																								E						╈	+		+								E				+				E	
Road Needilup North					+	╈														+										E	╈						╈	+	╈								┢				╈		+		┝─┦	
Road Borden	Pavement Repairs Shoulder repairs and				╈	╈		+																+						E	╈	+	+			+		╈									F				╈	+			H	
Boxwood Road Lancaster Road	Reseal section in front of			╈	+	+	+		+							╞		+		╡										F						+	+	╈	+								┢	+			╈		╉			
White Trail Road	Second coat seal 2.3km			╈	+	+	+									╞														F						+	╡	+	╡								┢	+			╉	╈	+			
Paperbarks Park	Install carparking areas and reseal		+	╋		+	+																							F						+	+	╈	+								┢				╈	╈			┍┥	
Coral Sea Road Footpath	Install 300m of concrete															╈									_					F	+	+						+							\vdash		F		+							

Road Maintenance

Gravel and Preliminary Works

Seal Works Actual

Lost Time Due to Wet Weather