			2018 - 2019 CONSTRUCTION PROGRAM																																			
					JUI				1		AUG			SEPT			ОСТ			NOV				DEC				JAN					EB					
		Status			2 3	4	5	6	7	' 8	9	9 10	1	1 1.	2 1	13 1	4 1	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
Road Maintenance	Construction Crew																														+	+					+	
Lake Magenta Road	Form and Sheet 5km	Completed													+			-	+	+	+	-								-	┯	┦			\neg		╉	
Jacup North Road	Form 3km, sheet and seal	Gravel is Pushed Up																												-	+	┦			\neg		7	
Brook Road	Form and sheet 3km	Completed													Ŧ			+	+	╡											\mp	┦			\exists	\exists	┦	
Jerramungup North Road	Form and sheet 3km	Completed																														$\frac{1}{2}$					$\frac{1}{2}$	
Stock Road	Remove Vegetation and Widen Formation	Gravel is Pushed Up																																				
Cowalellup Road	Form and sheet 3km	Gravel is Sourced	╞		$\left \right $					-				+	+		-			+	+	+	+	+	_			_	٨c	2	+	+					+	
Rabbit Proof Fence Road	Form and sheet 3km	Completed																																				
Meechi Road	Install Culverts Stabilise Backfill and Realign Curve	DWER approved. Culverts /headwalls purchased. Gravel Pushed																										_	CHRISTMAS)	\mp							
Dillon Bay Road	Gravel Sheet 2.3km	Gravel Not Sourced																											СНВ	,	-							
SUBCONTRACTORS																														ľ								
Gairdner South Road	Pavement Repairs & Second coat seal 5km	Pavement Repairs Completed																													$\overline{+}$				\exists	\square		
Devils Creek Road	Pavement Repairs & Second coat seal 5km	Pavement Repairs Completed	E												+																	┨					Ⅎ	
Needilup North Road	Pavement Repairs & Second coat seal 5km	Pavement Repairs Completed																													╧	╡					╧	
Borden Boxwood Road	Shoulder repairs and seal widening	Pavement Repairs Completed	⊢	-	-			┢	┢	-	┢		+	+	╈	╉	-	╉	╉	+	+	-	+	+	+			_		ŀ	+	+		⊢┤	$ \rightarrow$	\rightarrow	+	
Black Rocks Road	Second coat seal 3km		F	F	F	F				╞		╞	F	Ŧ	+		╀			+	7										\mp	╡				╡	╡	
Jerramungup Townsite	Re-seal Jerramungup Steets													$\left[\right]$	╀				+												\mp	7					7	
Bremer Bay Sreets	Seal Bremer Bay Steets													+																	\mp	7		\square		\neg	7	_
		1					<u> </u>					ance																	Seal	Wo	rks							
								Gra	avel	and	Pre	limir	nary	y Wo	orks	;																						

9.1.1 - October Road Construction Program

		M	AR			A	PR			M	AY		JUNE						
36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
										_	_		_	_	_				
							NA												
							OLII												
							R H(
							EASTER HOLIDAY												
							EA												
					Act														

Lost Time Due to Wet Weather