SHIRE OF JERRAMUNGUP

PROPOSED MAJOR PROJECTS 2021 - 2022 - PROGRESS REPORT TO 20 OCTOBER 2021

Infrastructure

PROJECT						W	ork	Scl	hed	ule				PROGRESS	Status	COMMENTS
Name	Dept.	Cap/Op	J	Α	S	0	N C	ρ,	J F	F M	Α	M	J			
Shire projects - 100%																
Jerramungup North (Carry over)	Shire	CAPEX												0% 20% 40% 60% 80% 100%	Behind Schedule	September - works posponed to after christmas August - Works still delayed access from the gravel pit to the site is causing issues. July - Gravel Resheet between SLK 17.00 to SLK 19.33 carry over project from 2020/21 due to wet weather
Ocumup Road-Via Bremer Bay	Shire	CAPEX												0% 20% 40% 60% 80% 100%	Behind Schedule	September - works posponed to after christmas Budget works -Drainage works and gravel sheeting, section of road is within a swamp area, place low flow pipes and build up road
Meechi Road	Shire	CAPEX												0% 20% 40% 60% 80% 100%	On Track	Gravel Resheet between SLK 0.00 to SLK 3.50 This will complete the sheeting on the road
Brook Road	Shire	CAPEX												0% 20% 40% 60% 80% 100%	On Track	Gravel Resheet 3.5km's (from the bitumen - 3.5km North)
Swamp Road	Shire	CAPEX												0% 20% 40% 60% 80% 100%	On Track	Gravel Resheet between SLK 12.93 to SLK 15.93
Cowallelup Road	Shire	CAPEX												0% 20% 40% 60% 80% 100%	On Track	Gravel Resheet between SLK 9.50 to SLK 12.14, SKL 17.35 to SLK 19.00, SLK 19.20 to SLK 19.60.
Rabbit Proof Fence Road	Shire	CAPEX												0% 20% 40% 60% 80% 100%	On Track	August - project start modified to suit LRCI Funding Budget works - Gravel Resheet between SLK 17.42 to SLK 22.42
O'Dea Road-Via Bremer Bay	Shire	CAPEX												0% 20% 40% 60% 80% 100%	On Track	Gravel Resheet and drainage issues 600 meters
George Street access and parking Bremer Bay	Shire & Contract	CAPEX												0% 20% 40% 60% 80% 100%	Behind Schedule	Full reconstruction and bitumen sealing
Roads to Recovery 100%																
Bremer Bay Road	Shire & Contract	CAPEX												0% 20% 40% 60% 80% 100%	Behind Schedule	October - completed carting aggregate for the bitumen sealing works, Bike lane deviders purchased. August - Tree trimming completed Budget works - Widen shoulders and seal to 8.4m wide (including Dual path) install white lining, signage and RPM's
Moorshead Street Main	Shire & Contract	CAPEX												0% 20% 40% 60% 80% 100%	Behind Schedule	Remove damaged kerbing, repair failed surface and asphalt road surface, New semi mount kerbing.
Moorshead/Newton Street Industrial	Shire & Contract	CAPEX												0% 20% 40% 60% 80% 100%	Behind Schedule	October - completed carting aggregate for the bitumen sealing works Full reconstruction and sealing, including storm water drainage

SHIRE OF JERRAMUNGUP

PROPOSED MAJOR PROJECTS 2021 - 2022 - PROGRESS REPORT TO 20 OCTOBER 2021

Infrastructure

PROJECT						Wo	ork S	Sche	dule)			PROGRESS	Status	COMMENTS
Name	Dept.	Cap/Op	J	Α	S	0 1	N D	J	F	МА	М	J			
Java Sea Road - Full reconstruction	Shire & Contract	CAPEX											0% 20% 40% 60% 80% 100%	Behind Schedule	October - completed carting aggregate for the bitumen sealing works Full reconstruction and sealing, including storm water drainage
REGIONAL ROADS GROUP - 2/3 1/3 funding															
Devils Creek Road	Shire & Contract	CAPEX											0% 20% 40% 60% 80% 100%	On Track	October - completed carting aggregate for the bitumen sealing works Second coat seal and minor pavement repairs
Swamp Road	Shire & Contract	CAPEX											0% 20% 40% 60% 80% 100%	On Track	October - completed carting aggregate for the bitumen sealing works Second coat seal and minor pavement repairs
Borden Boxwood Road	Shire & Contract	CAPEX											0% 20% 40% 60% 80% 100%	On Track	October - completed carting aggregate for the bitumen sealing works Second coat seal and minor pavement repairs
Cuiss Road	Shire	CAPEX											0% 20% 40% 60% 80% 100%	On Track	Gravel Resheet
Swarbrick Road	Shire & Contract	CAPEX											0% 20% 40% 60% 80% 100%	On Track	October - completed carting aggregate for the bitumen sealing works Second coat seal and minor pavement repairs
Other Works - Council and other Funds															
Jerramungup Caravan Dump Point - Carry Over	Contract	CAPEX											0% 20% 40% 60% 80% 100%	Behind Schedule	October - project has commenced, September - contract awarded, proposed works to start this month August- Arranging quotations and permits.
Bremer Bay Stormwater - John/Susan St laneway	Contract	CAPEX											0% 20% 40% 60% 80% 100%	On Track	Storm Water and retaining wall works
Jerramungup Aerodrome apron and taxiway reseal	Shire & Contract	CAPEX											0% 20% 40% 60% 80% 100%	On Track	October - completed carting aggregate for the bitumen sealing works Pre sealing works and bitumen seal
Bremer Bay Stand pipe area (Depot) Include bitumen sealing- Carry Over	Shire & Contract	CAPEX											0% 20% 40% 60% 80% 100%	Behind Schedule	October - completed carting aggregate. August 2021 - Stand Pipe installed (contractor). Budget works - Full reconstruction and bitumen sealing
Boxwood Hill DWER Project - Carry Over	Shire & Contract	CAPEX											0% 20% 40% 60% 80% 100%	Behind Schedule	September - major earthworks completed other pipe works and electrical to be done August - Started works on Circuit road and gravel pit. Budget works - Grade/Form existing gravel pit, reshape Circuit
Fencing Sewer Pond - Jerramungup Sports Area	Contract	CAPEX											0% 20% 40% 60% 80% 100%	Monitor	Chain Mesh Fence surrounds of pond 250meters (remove old ring lock and pickets)
Waste Sites	Contract	CAPEX											0% 20% 40% 60% 80% 100%	Behind Schedule	OH&S issues with drop off bays, lids & cardboard drop off (both), Bremer Bay - site hut mould, damage and toilet

SHIRE OF JERRAMUNGUP

PROPOSED MAJOR PROJECTS 2021 - 2022 - PROGRESS REPORT TO 20 OCTOBER 2021

Infrastructure

		T												
PROJECT							ched			1		PROGRESS	Status	COMMENTS
Name	Dept.	Cap/Op	J A	SC	N	D	J F	- M	ΙА	M	J			
Works Depots (Bremer Bay and Jerramungup)	Shire & Contract	CAPEX									0	% 20% 40% 60% 80% 100%	Behind Schedule	September - currently carting aggregate for the bitumen sealing works Bitumen seal main areas
Jerramungup and Bremer Bay footpaths	Contract										0	% 20% 40% 60% 80% 100%	On Track	New, Renewal, Repairs to footpaths and kerbing
Flood Damage-AGRN973	Contract										0	% 20% 40% 60% 80% 100%		SEVERE WEATHER AND ASSOCIATED FLOODING ACROSS THE SOUTHCOASTAL DISTRICT (20-21 JUNE 2021)
PLANT AND VEHICLES														
CEO Vehicle	Contract	CAPEX									0	% 20% 40% 60% 80% 100%	On Track	October - aquiring quotations
Planner Vehicle	Contract	CAPEX									0	% 20% 40% 60% 80% 100%	On Track	October - aquiring quotations
Maintenance Grader	Contract	CAPEX									0	% 20% 40% 60% 80% 100%	On Track	WALGA eQuotes tender closing 30/10/2021
Zero Turn Mower	Contract	CAPEX									0'	% 20% 40% 60% 80% 100%	COMPLETED	Replace vehicle as per Plant Replacement Program