


2015 - 2016 CONSTRUCTION PROGRAM - 2/12/15

	JULY					AUGUST					SEPTEMBER					OCTOBER					NOVEMBER					DECEMBER					JANUARY					FEBRUARY					MARCH					APRIL				MAY				JUNE																																						
<i>Week</i>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																																								
Lake Magenta Road	Gravel Sheet 5km																																																																																											
Meechi Road						Gravel Sheet 3.0km																																																																																						
Devils Creek Road											Construct & Seal 3.5km																																																																																	
Don End Drive																Construct & Seal 2.2km																																																																												
Point Henry Walk Trail																																																																																												
Jerramungup North Road																																																																																												
Kokoda Road																																																																																												
Rabbit Proof Fence Road																																																																																												
Brook Road																																																																																												
Boxwood Ongerup																																																																																												
Marnigarup West Road																																																																																												
SUBCONTRACTORS																																																																																												
Gairdner South Road																																																																																												
Bremer Bay Intersections																																																																																												
Mary St / John St																																																																																												
Footpath - Kokoda Rd																																																																																												


ORIGINAL PROGRAM
ACTUAL PROGRAM
 Bitumen construct & Seal: Approx 8.1km
 Asphalt Seal: Approx. 6000m²
 Gravel Re-Sheet: Approx. 21.5km

CHRISTMAS HOLIDAYS

EASTER HOLIDAY