			2019 - 2020 CONSTRUCTION PROGRAM																																			
			JUL						AUG					SEPT			Т	ОСТ			NOV					DEC				JAN				FEE				
		Status	1	2	2 3	4	5	5 6	5 7	' 8	9	9 10	11	12	13	3 14	1	5 1	5 17	7 18	3 1	9	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
Road Maintenance	Construction Crew	Ongoing																						_														
Lake Magenta Road	Form and Sheet 5km	Completed																																				
Jacup North Road	Form and sheet 3km									\square						$\left \right $						+	-											\square		\square		
Brook Road	Form and sheet 3km							-																4	_									F		F		
Jerramungup North Road	Form and sheet 3km		\square													\square						+	-	-										P		F		
Stock Road	Realign form and sheet variouys sections																				+	+	+													Π		
Marnigarup East Road	Form and sheet 3km		F									\square									T		+	4										F		F		
Cowalellup Road	Form and sheet 3km							-														-	-	4	_													
Rabbit Proof Fence Road	Form and sheet 3km		F					F		F		\vdash				F					Ŧ	Ŧ												F	P	F		
Meechi Road	Cut to fill, Stabilise Pavement, Form & Resheet	Completed																			T	Ŧ	-	_						AYS						F		
Earthworks Bremer Bay Houses	Cart Fill for House Pads	Completed	F													F					Ŧ	Ŧ	7	4						ноги				F		F		
Little Boat Harbour Road	Form, sheet and seal 1.2kms and the car park																				T								C	2						P		
Bremer Bay Road	Widen and seal Stage 1															╞					╈	╈	╡	+														
Watetr Bomber	Frantom Way - Roberts Rd Improvements to			+	+	+			+								+	+	+	+	+	+	+	+	_									\vdash	\vdash	\vdash	_	
Turnaround	turnaround area																																					
Dillon Bay Road	Gravel Sheet 2.3km																																					
SUBCONTRACTORS																																						
Gairdner South Road	Pavement Repairs & Second coat seal 3km																																			\square		
Devils Creek Road	Pavement Repairs & Second coat seal 5km																																					
Needilup North Road	Pavement Repairs & Second coat seal 5km					_													-		+	+	+	_	_										\square	H		
Borden Boxwood	Shoulder repairs and seal widening		F					F		F						F					Ŧ	Ŧ	7													F		
Mooreshead Road	Pavement Repairs & Reseal		F					╞		F		+				╞	+		+	+	Ŧ	╪	+											F	F	F	╡	
Jerramungup Townsite	Re-seal Jerramungup Steets		F					╞		F						╞				╞	Ŧ	╀	+											F	P	F		
Bremer Bay Sreets	Seal Bremer Bay Steets		F					$\left \right $		F		$\left \right $				╞	+	+	+	╀	Ŧ	╀	+	+										F	F	F		
												ance		-	-		-	-	-	-									Sea	l Wo	orks						4	
								Gr	avel	and	Pre	elimir	ary	Wo	rks																							

Gravel and Preliminary Works

									-																									
		M				_	PR			M			JUNE																					
36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																		
_							A																											
							ē																											
							R Н																											
							EASTER HOLIDAY																											
								EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS	EAS									
																										Ш	Ш	Ш	Ш	Ш	Ш	ш	ш	
					Act	ual.																												
					ACTI	udi																												

Actual

Lost Time Due to Wet Weather