


## 2015 - 2016 CONSTRUCTION PROGRAM - 5/10/15

2015 - 2016 CONSTRUCTION PROGRAM - 5/10/15																																																																																																				
	JULY					AUGUST					SEPTEMBER					OCTOBER					NOVEMBER					DECEMBER					JANUARY					FEBRUARY					MARCH					APRIL					MAY					JUNE																																												
Week	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																																																
Lake Magenta Road	Gravel Sheet 5km																																																																																																			
Meechi Road						Gravel Sheet 3.0km																																																																																														
Devils Creek Road											Construct & Seal 3.5km																																																																																									
Don End Drive																					Construct & Seal 2.2km																																																																															
Point Henry Walk Trail																																																																																																				
Jerramungup North Road																																																																																																				
Kokoda Road																																																																																																				
Rabbit Proof Fence Road																																																																																																				
Brook Road																																																																																																				
Boxwood Ongerup																																																																																																				
Marnigarup West Road																																																																																																				
SUBCONTRACTORS																																																																																																				
Gairdner South Road																																																																																																				
Frantom Way / Garnett																																																																																																				
Mary St / John St																																																																																																				
Footpath - Kokoda Rd																																																																																																				

CHRISTMAS HOLIDAYS

EASTER HOLIDAY


**ORIGINAL PROGRAM**  
**ACTUAL PROGRAM**  
 Bitumen construct & Seal: Approx 8.1km  
 Asphalt Seal: Approx. 6000m2  
 Gravel Re-Sheet: Approx. 21.5km