

2015 - 2016 CONSTRUCTION PROGRAM - 06/8/15

	JULY					AUGUST					SEPTEMBER					OCTOBER					NOVEMBER					DECEMBER					JANUARY					FEBRUARY					MARCH					APRIL					MAY					JUNE																								
Week	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																												
Lake Magenta Road	Gravel Sheet 5km																																																																															
Meechi Road						Gravel Sheet 3.0km																																																																										
Devils Creek Road											Construct & Seal 3.5km																																																																					
Don End Drive																					Construct & Seal 2.2km																																																											
Point Henry Walk Trail						Gravel Sheet 3.0km																																																																										
Jerramungup North Road																										Gravel Sheet 2.5km																																																						
Kokoda Road																															Surface Correction & re-seal																																																	
Rabbit Proof Fence Road																															Gravel Sheet 3.0km																																																	
Brook Road																																				Gravel Sheet 2.5km																																												
Boxwood Ongerup																																																																																
Marnigarup West Road																																																																																
SUBCONTRACTORS																																																																																
Gairdner South Road																																																																																
Garnett Rd / Frantom Way																					Asphalt intersection, Install Drainage under Frantom way																																																											
Mary St / John St																					Re-align intersection to proper T																																																											
Footpath - Kokoda Rd																																																																																

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

ORIGINAL PROGRAM
 ACTUAL PROGRAM
 Bitumen construct & Seal: Approx 8.1km
 Asphalt Seal: Approx. 6000m2
 Gravel Re-Sheet: Approx. 21.5km