				2019 - 2020 CONSTRUCTION PROGRAM																																
					JUL	ιL		AU		٩UG	G			SEPT			ОСТ						vov			DEC				JAN		Τ		FE	B	
		Status	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33 3	35
Road Maintenance	Construction Crew	Ongoing																						_								\pm			\pm	-
Lake Magenta Road	Form and Sheet 5km	Completed				_	_															_			-				-		+	+	+	+	+	+
Jacup North Road	Form and sheet 3km	Completed					_			_																			F		$\overline{+}$	$\overline{+}$	┯	\mp	\mp	+
Brook Road	Form and sheet 3km	Completed							\square														7		7	_					╡	╡	╡	╀	\mp	╀
Jerramungup North Road	Form and sheet 3km				\neg	-												_						-	-	_			F		┦	\neg	┦	\mp	\mp	╀
Stock Road	Realign form and sheet variouys sections	Gravel Sourced and Stockpiled				-																							-		\neg	\neg	$\overline{+}$	\mp	+	Ŧ
Marnigarup East Road	Form and sheet 3km	Ongoing	Π			4	_													_	_	_	4			_					4		╡	7	╀	╀
Cowalellup Road	Form and sheet 3km	Gravel Sourced and Stockpiled																					-	7	7						┦		-			╀
Rabbit Proof Fence Road	Form and sheet 3km	Completed	F			+																						AYS			4	╡	╡	+	╀	╀
Meechi Road	Cut to fill, Stabilise Pavement, Form & Resheet	Completed	Π															_					-		-			НОПР			┦	\neg	7	7	\mp	Ŧ
Earthworks Bremer Bay Houses	Cart Fill for House Pads	Completed	Π			4																	\neg		4			STMAS H			\neg	\neg	7	\mp	\mp	Ŧ
Little Boat Harbour Road	Form, sheet and seal 1.2kms and the car park	Sealing Completed	Ħ																									CHRISTI			╡	╡	╡	╡	1	
Bremer Bay Road	Widen and seal Stage 1 Frantom Way - Roberts Rd	Sealing Completed	Ħ																				+					0			╡	╡	╡	╪		╞
Watetr Bomber Turnaround	Improvements to turnaround area	Sealing Completed	Ħ		7	7																			7			7	ľ		╡	╡	╡	╡	╪	┯
Dillon Bay Road	Gravel Sheet 2.3km	Completed	F																																\pm	
SUBCONTRACTORS																													ľ							
Gairdner South Road	Pavement Repairs & Second coat seal 5km																							-	-						$\overline{+}$	$\overline{+}$	$\overline{+}$	\mp	\mp	\top
Devils Creek Road	Pavement Repairs & Second coat seal 5km		\square																				4	7		_					7	7	7	7	╇	╀
Needilup North Road	Pavement Repairs & Second coat seal 5km	Sealing Completed	\square																																+	
Borden Boxwood Road	Shoulder repairs and seal widening	Sealing Completed																											F			+	$\frac{1}{1}$	+	+	
Mooreshead Road	Pavement Repairs & Reseal	Defer - Burst Water Main	H																										ŀ			-				
									id Ma vel a				arv	Wor	ks													Seal	Wo	rks						

		M	AR			A	PR			M	AY		JUNE																																		
36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																															
							~																																								
							A																																								
							EASTER HOLIDAY																																								
								EA	EA	EA:	EA	EA	EA	EA	EA	EA	EA	EA	EA	EA:	EA:	EA	EA	EA	EAS	EAS	EA:	EA:	EA	EA	EA	EA	EA	EA													
																_																															
					A - 1	1.01																																									
					Act		D		- 14/	et W	/~~+	h																																			

Lost Time Due to Wet Weather