

## 2013 / 2014 Road Construction

Status at 30 September 2013

Project Description					Budget	Expenditure	Comments	Project Scheduled	
Job	Road	Section	SLK	Work				Start	Complete
MR1	Swamp Road c/over	Intersection of Swamp Road with Doubtful Island Road	12.4 to 12.8	Realign, construct and seal	\$135,000	\$141,348	Completed. Final claim of Project Grant submitted to Main Roads and payment expected in October	August	
C78	Rabbit Proof Fence Road	Needilup North Road westward	3.0 to 5.6	Realign curve, improve drainage, form and gravel sheet.	\$120,000	\$27,610	In progress. Expected completion by 18th October	September	October
RRG7	Devils Creek Road	East of Marnigarup South Rd towards Murray Rd	20.0 to 25.0	Construct and seal	\$679,000	\$69,977	Continuation of Regional Road Group supported construction and sealing.	October	February
P308	Bremer Bay Road (Footpath)	Wellstead Rd to Frantom Way	0.4 to 0.6	Remove existing path and reinstate with concrete	\$50,000	\$109	Reconstruct existing to complete a concrete path link between Gnombup Terrace and Bremer Bay Resort.	November	
C91	Wellstead Road	Near Point Henry Rd intersection	3.4	Upgrade culverts	\$25,000	\$0	Alleviate discharge of stormwater from Point Henry Road into Bremer Bay Beaches Tourist Park	December	
C160	Bennett St	Memorial Rd to Newton St, Jerramongup	0.15 to 0.25	Improve drainage and reconstruct	\$65,000	\$0	Upgrade drainage to alleviate flooding of road and adjoining properties and reconstruct Bennett Street.	January	
C114	Gnombup Terrace	Along eastern boundary of Lot 140	0.18	Construct underground stormwater drainage	\$25,000	\$700	Address drainage and boundary fencing problems along easement in favour of the Shire.	January	February
C67	Monjebup Road	Boxwood-Ongerup Rd southward	6.3 to 11.3	Improve drainage, form and gravel sheet	\$100,000	\$1,163	Reviewed following recent heavy rain confirms the highest priority section is from 6.3 to 11.3 km south of Boxwood Ongerup Road.	February	March
C10	Boxwood-Ongerup Road	Monjebup Road to Corackerup Road	20.5 to 24.2	Improve drainage, form and gravel sheet	\$130,000	\$4,400	Inclusion as part of the annual local road resheeting programme	March	April
RR13	Marnigarup West Road	West of South Coast Highway	3.0 to 6.0	Improve drainage, form and gravel sheet	\$130,000	\$256	Continues improvement commenced in 2012 / 2013	May	
C40	Fitzgerald Road	North of Lake Rd to Shire boundary	12.5 to 16.1	Improve drainage, form and gravel sheet	\$80,000	\$1,713	Completes forming and resheeting of the entire Shire of Jerramongup portion over approximately 5 years.	June	
<b>Total</b>					<b>\$1,539,000</b>	<b>\$247,275</b>			