

2013 / 2014 Road Construction

Status at 31 July 2013

Project Description					Budget	Expenditure	Comments	Project Scheduled	
Job	Road	Section	SLK	Work				Start	Complete
RRG7	Devils Creek Rd c/over	West of Meechi Rd to east of Marnigarup South Rd	15.0 to 20.0	Install drainage, reconstruct road.	\$49,000	\$30,120	Signage, pit reinstatement and minor works for completion of 2012 / 2013 project.	July	August
MR1	Swamp Road c/over	Intersection of Swamp Road with Doubtful Island Road	12.4 to 12.8	Realign, construct and seal	\$135,000	\$7,256	Signage, pit reinstatement and minor items for completion of 2012 / 2013 works and FRNP Improvement Project..	August	
C78	Rabbit Proof Fence Road	Needilup North Road westward	3.0 to 5.6	Realign curve, improve drainage, form and gravel sheet.	\$120,000	\$798	Continue works commenced in 2012 / 2013	September	
RRG7	Devils Creek Road	East of Marnigarup South Rd towards Murray Rd	20.0 to 25.0	Construct and seal	\$630,000	\$0	Continue Regional Road Group supported construction and sealing.	October	February
C91	Wellstead Road	Near Point Henry Rd intersection	3.4	Upgrade culverts	\$25,000	\$0	Alleviate discharge of stormwater from Point Henry Road into Bremer Bay Beaches Tourist Park	December	
P308	Bremer Bay Road	Wellstead Rd to Frantom Way	0.4 to 0.6	Reconstruct path	\$50,000	\$0	Reconstruct existing to complete a concrete path link between Gnombup Terrace and Bremer Bay Resort.	December	
C160	Bennett St	Memorial Rd to Newton St, Jerramungup	0.15 to 0.25	Improve drainage and reconstruct	\$65,000	\$0	Upgrade drainage to alleviate flooding of road and adjoining properties and reconstruct Bennett Street.	January	
C114	Gnombup Terrace	Along eastern boundary of Lot 140	0.18	Construct underground stormwater drainage	\$25,000	\$0	Address drainage and boundary fencing problems along easement in favour of the Shire.	January	February
C10	Boxwood-Ongerup Road	Monjebup Road to Corackerup Road	20.5 to 24.2	Improve drainage, form and gravel sheet	\$130,000	\$4,210	Inclusion as part of the annual local road resheeting programme	February	March
C67	Monjebup Road	Boxwood-Ongerup Rd southward	0.0 to 3.0	Improve drainage, form and gravel sheet	\$100,000	\$155	Site to be reviewed following recent rain to confirm the highest priority section.	March	
RR13	Marnigarup West Road	West of South Coast Highway	3.0 to 6.0	Improve drainage, form and gravel sheet	\$130,000	\$530	Continues improvement commenced in 2012 / 2013	April	
C40	Fitzgerald Road	North of Lake Rd to Shire boundary	12.5 to 16.1	Improve drainage, form and gravel sheet	\$80,000	\$1,260	Completes forming and resheeting of the entire Shire of Jerramungup portion over approximately 5 years.	May	
Total					\$1,539,000	\$44,329			