

2015 - 2016 CONSTRUCTION PROGRAM - 8/03/16

	JULY					AUGUST				SEPTEMBER				OCTOBER				NOVEMBER				DECEMBER			JANUARY				FEBRUARY				MARCH			APRIL				MAY				JUNE																			
Week	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52											
Lake Magenta Road	Gravel Sheet 5km																																																														
Meechi Road						Gravel Sheet 3.0km																																																									
Devils Creek Road										Construct & Seal 3.5km																																																					
Don End Drive																		Construct & Seal 2.2km																																													
Point Henry Walk Trail																																																															
Jerramungup North Road																																																															
Kokoda Road																																																															
Rabbit Proof Fence Road																																																															
Brook Road																																																															
Boxwood Ongerup																																																															
Marnigarup West Road																																																															
SUBCONTRACTORS																																																															
Gairdner South Road																																																															
Bremer Bay Intersections																																																															
Mary St / John St																																																															
Footpath - Kokoda Rd																																																															

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

ORIGINAL PROGRAM
 ACTUAL PROGRAM
 Bitumen construct & Seal: Approx 8.1km
 Asphalt Seal: Approx. 6000m²
 Gravel Re-Sheet: Approx. 21.5km