

2015 - 2016 CONSTRUCTION PROGRAM - 8/03/16

2015 - 2016 CONSTRUCTION PROGRAM - 8/03/16																																																				
	JULY					AUGUST				SEPTEMBER				OCTOBER				NOVEMBER				DECEMBER			JANUARY				FEBRUARY				MARCH			APRIL				MAY				JUNE								
Week	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52
Lake Magenta Road	Gravel Sheet 5km																																																			
Meechi Road						Gravel Sheet 3.0km																																														
Devils Creek Road										Construct & Seal 3.5km																																										
Don End Drive																		Construct & Seal 2.2km																																		
Point Henry Walk Trail																																																				
Jerramungup North Road																																																				
Kokoda Road																																																				
Rabbit Proof Fence Road																																																				
Brook Road																																																				
Boxwood Ongerup																																																				
Marnigarup West Road																																																				
SUBCONTRACTORS																																																				
Gairdner South Road																																																				
Bremer Bay Intersections																																																				
Mary St / John St																																																				
Footpath - Kokoda Rd																																																				

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

ORIGINAL PROGRAM
 ACTUAL PROGRAM
 Bitumen construct & Seal: Approx 8.1km
 Asphalt Seal: Approx. 6000m²
 Gravel Re-Sheet: Approx. 21.5km