

2015 - 2016 CONSTRUCTION PROGRAM - 30/9/15

2015 - 2016 CONSTRUCTION PROGRAM - 30/9/15																																																									
	JULY					AUGUST				SEPTEMBER				OCTOBER				NOVEMBER				DECEMBER				JANUARY				FEBRUARY				MARCH				APRIL				MAY				JUNE											
Week	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52					
Lake Magenta Road	Gravel Sheet 5km																																																								
Meechi Road						Gravel Sheet 3.0km																																																			
Devils Creek Road										Construct & Seal 3.5km																																															
Don End Drive																		Construct & Seal 2.2km																																							
Point Henry Walk Trail																																																									
Jerramungup North Road																										Gravel Sheet 2.5km																															
Kokoda Road																														Surface Correction & re-seal																											
Rabbit Proof Fence Road																														Gravel Sheet 3.0km																											
Brook Road																																		Gravel Sheet 2.5km																							
Boxwood Ongerup																																										Gravel Sheet 3.0km															
Marnigarup West Road																																														Gravel Sheet 2.5km											
SUBCONTRACTORS																																																									
Gairdner South Road																														Rectify failures - Various SLK's																											
Garnett Rd / Frantom Way																						Asphalt intersection, Install Drainage under Frantom way																																			
Mary St / John St																						Re-align intersection to proper T																																			
Footpath - Kokoda Rd																																																									

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

ORIGINAL PROGRAM
 ACTUAL PROGRAM
 Bitumen construct & Seal: Approx 8.1km
 Asphalt Seal: Approx. 6000m2
 Gravel Re-Sheet: Approx. 21.5km