2019 - 2020 CONSTRUCTION PROGRAM

		Status	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE
Road Maintenance	Construction Crew	Ongoing												
Lake Magenta Road	Form and Sheet 5km	Completed												
Jacup North Road	Form and sheet 3km	Completed												
Brook Road	Form and sheet 3km	Completed												
Jerramungup North Road	Form and sheet 3km	Completed												
Stock Road	Realign form and sheet variouys sections	Deferred												
Marnigarup East Road	Form and sheet 3km	Completed												
Cowalellup Road	Form and sheet 3km	Completed												
Rabbit Proof Fence Road	Form and sheet 3km	Completed												
Meechi Road	Cut to fill, Stabilise Pavement, Form & Resheet	Completed												
Earthworks Bremer Bay Houses	Cart Fill for House Pads	Completed												
Little Boat Harbour Road	Form, sheet and seal 1.2kms and the car park	Completed												
Bremer Bay Road	Widen and seal Stage 1 Frantom Way - Roberts Rd	Completed												
Watetr Bomber Turnaround	Improvements to turnaround area	Completed												
Dillon Bay Road	Gravel Sheet 2.3km	Completed												
SUBCONTRACTORS														
Gairdner South Road	Pavement Repairs & Second coat seal 5km	Completed												
Devils Creek Road	Pavement Repairs & Second coat seal 5km	Completed												
Needilup North Road	Pavement Repairs & Second coat seal 5km	Completed												
Borden Boxwood Road	Shoulder repairs and seal widening	Completed												
Mooreshead Road	Pavement Repairs & Reseal	Defer - Burst Water Main												

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

Road Maintenance

Gravel and Preliminary Works

Seal Works

Actual

Lost Time Due to Wet Weather