2019 - 2020 CONSTRUCTION PROGRAM

		Status	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE
Road Maintenance	Construction Crew	Ongoing												
Lake Magenta Road	Form and Sheet 5km	Completed												
Jacup North Road	Form and sheet 3km													
Brook Road	Form and sheet 3km													
Jerramungup North Road	Form and sheet 3km													
Stock Road	Realign form and sheet variouys sections													
Marnigarup East Road	Form and sheet 3km													
Cowalellup Road	Form and sheet 3km													
Rabbit Proof Fence Road	Form and sheet 3km													
Meechi Road	Cut to fill, Stabilise Pavement, Form & Resheet	Completed												
Earthworks Bremer Bay Houses	Cart Fill for House Pads	Completed												
Little Boat Harbour Road	Form, sheet and seal 1.2kms and the car park													
Bremer Bay Road	Widen and seal Stage 1 Frantom Way - Roberts Rd													
Watetr Bomber Turnaround	Improvements to turnaround area													
Dillon Bay Road	Gravel Sheet 2.3km													
SUBCONTRACTORS														
Gairdner South Road	Pavement Repairs & Second coat seal 3km													
Devils Creek Road	Pavement Repairs & Second coat seal 5km													
Needilup North Road	Pavement Repairs & Second coat seal 5km													
Borden Boxwood Road	Shoulder repairs and seal widening													
Mooreshead Road	Pavement Repairs & Reseal													
Jerramungup Townsite	Re-seal Jerramungup Steets													
Bremer Bay Sreets	Seal Bremer Bay Steets													

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

Road Maintenance
Gravel and Preliminary Works
Seal Works
Actual
Lost Time Due to Wet Weather