2014 - 2015 CONSTRUCTION PROGRAM - 8/6/15

	JULY				AUGUST					SEPTEMBER				OCTOBER				NOVEMBER				DECEMBER				JANUARY				FEBRUARY				MARCH					APRIL				MAY				JUNE			
Week	*1*	*2*	*3*	*4*	*5*	*6*	*7*	*8*	*9*	*10*	*11*	*12*	*13*	*14*	*15*	*16*	*17*	*18*	*19*	*20*	*21*	*22*	*23*	*24*	*25*	*26*	*27*	*28*	*29*	*30*	*31*	*32*	*33*	*34*	*35*	*36*	*37*	*38*	*39*	*40*	*41*	*42*	*43*	*44*	*45*	*46*	*47*	*48*	*49*	*50*	*51*	*52*
Lake Magenta Road																				*Seal 24/11 first 1.5km*									*Seal 28/1 final 4.5km*																								
Devils Creek Road																																																			
Shared Trail Bremer Bay																																																			
Bremer Bay Intersections																																																			
Cuneo Drive Realignment / Sports Club																																																			
Rabbit Proof Fence Road																																																			
Kokoda Road Jerramungup																																																			
Jerramungup North Road																																																			
Monjebup Road																																																			
Boxwood Ongerup Road - Defered to 15/16																																																			
Marnigarup West Road																																																			

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

ORIGINAL PROGRAM
REVISED PROGRAM
ACTUAL PROGRAM
HOLIDAYS