2013 - 2014 CONSTRUCTION PROGRAM

WORKS CREW

	SEPTEMBER				OCTOBER			NOVEMBER				DECEMBER				JANUARY				FEBRUARY				MARCH				APRIL			MAY				JUNE			
Week	*10*	*11*	*12*	*13*	*14*	*15*	*16*	*17*	*18*	*19*	*20*	*21*	*22*	*23*	*24*	*25*	*26*	*27*	*28*	*29*	*30*	*31*	*32*	*33*	*34*	*35*	*36*	*37*	*38*	*39*	*40*	*41*	*42*	*43*	*44*	*45*	*46*	*47*	*48*	*49*	*50*	*51*	*52*
Rabbit Proof		**6 WEEKS**															**CHRISTMAS HOLIDAY**																**EASTER**											
Fence Road																																											
Devils Creek								**11 WEEKS**																																			
Road																																											
Bennett																			**2WEEKS**																								
Street																																											
Monjebup																							**5 WEEKS**																				
Road																																											
Boxwood																												**5 WEEKS**															
Ongerup																																											
Marnigarup																																		**5 WEEKS**									
West																																											
Fitzgerald																																							**5 WEEKS**				
Road																																											

SUBCONTRACTORS

Footpath -																																											
Borden																																											
Wellstead																																											
Road																																											
Gnombup																																											
Terrace																																											

PROGRAM

ACTUAL

HOLIDAYS

Note: Finish forming Devils Creek Road after Harvest and seal at the same time as Bennett St
May have to carry out maintenance during harvest around Devils creek area