2017 - 2018 CONSTRUCTION PROGRAM

		Status
Road Maintenance	Construction Crew	Ongoing
Lake Magenta Road	Form and Sheet 5km	Gravel Pushed No construction to date.
Jacup North Road	Form 3km, sheet and seal	No Gravel Sourced to DateNo construction progress to date.
Brook Road	Form and sheet 3km	No construction progress to date.
Jerramungup North Road	Form and sheet 3km	No Gravel Sourced to Date
Carney Road	**Form and sheet 3km**	Gravel Pushed No construction to date.
Stock Road	Remove Vegetation and Widen Formation	Awaiting Environmental approvals. Gravel Not Sourced
Corakerup/ Boxwood Ongerup Roads	**Flood Damage Reinstatement**	**Council Contribution to Flood Damage**
Rabbit Proof Fence Road	Form and sheet 3km	Commence from South Coast Hwy
Meechi Road	Install Culverts Stabilise Backfill and Realign Curve	Awaiting Environmental approvals. Gravel Pushed on Ocumup Rd
Water Bomber Turnaround	Gravel Sheet 300mm Deep	Gravel pushed on Ocumup Rd
SUBCONTRACTORS		
Gairdner South Road	Pavement Repairs	Contractor to be confirmed
Devils Creek Road	Second coat seal 5km	Contractor to be confirmed
Needilup North Road	Pavement Repairs	Contractor to be confirmed
Borden Boxwood Road	Shoulder repairs and seal widening	Contractor to be confirmed
Native Dog Beach Road	Second coat seal 2.3km	Contractor to be confirmed
George Sreet Footpath	Install concrete footpath	Town Services to Prepare



Road Maintenance
Gravel and Preliminary Works
Seal Works
Actual
Lost Time Due to Wet Weather

10.1.1(b)