# 2018 - 2019 CONSTRUCTION PROGRAM

| | | Status | JUL | | | | | AUG | | | | | SEPT | | | | OCT | | | | NOV | | | | | DEC | | JAN | | | | FEB | | | | MAR | | | | APR | | | | MAY | | | | JUNE | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 | 41 | 42 | 43 | 44 | 45 | 46 | 47 | 48 | 49 | 50 | 51 | 52 |
| **Road Maintenance** | Construction Crew | Ongoing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Lake Magenta Road** | Form and Sheet 5km | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Jacup North Road** | Form 3km, sheet and seal | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Brook Road** | Form and sheet 3km | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Jerramungup North Road** | Form and sheet 3km | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Stock Road** | Remove Vegetation and Widen Formation | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Cowalellup Road** | Form and sheet 3km | Gravel to be Sourced | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Rabbit Proof Fence Road** | Form and sheet 3km | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Meechi Road** | Install Culverts Stabilise Backfill and Realign Curve | Ongoing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Dillon Bay Road** | Gravel Sheet 2.3km | Project Postponed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **SUBCONTRACTORS** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Gairdner South Road** | Pavement Repairs & Second coat seal 5km | Pavement Repairs Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Devils Creek Road** | Pavement Repairs & Second coat seal 5km | Sealing Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Needilup North Road** | Pavement Repairs & Second coat seal 5km | Sealing Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Borden Boxwood Road** | Shoulder repairs and seal widening | Sealing Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Black Rocks Road** | Second coat seal 3km | Sealing Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Jerramungup Townsite** | Re-seal Jerramungup Steets | Sealing Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Bremer Bay Sreets** | Seal Bremer Bay Steets | Sealing Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

**Road Maintenance**

**Gravel and Preliminary Works**

**Seal Works**

**Actual**

**Lost Time Due to Wet Weather**