2013 - 2014 CONSTRUCTION PROGRAM

WORKS CREW

	SEPTEMBER				OCTOBER			NOVEMBER				DECEMBER				JANUARY				FEBRUARY				MARCH				APRIL				MAY				JUNE			
Week	*10*	*11*	*12*	*13*	*14*	*15*	*16*	*17*	*18*	*19*	*20*	*21*	*22*	*23*	*24*	*25*	*26*	*27*	*28*	*29*	*30*	*31*	*32*	*33*	*34*	*35*	*36*	*37*	*38*	*39*	*40*	*41*	*42*	*43*	*44*	*45*	*46*	*47*	*48*	*49*	*50*	*51*	*52*
Rabbit Proof Fence Road		6 WEEKS															CHRISTMAS HOLIDAY																EASTER											
Devils Creek Road								11 WEEKS																																			
Bennett Street																			2WEEKS																							
Monjebup Road																							5 WEEKS																			
Boxwood Ongerup																												5 WEEKS														
Marnigarup West																																		5 WEEKS									
Fitzgerald Road																																							5 WEEKS				

SUBCONTRACTORS

Footpath - Borden																																										
Wellstead Road																																										
Gnombup Terrace																																										

PROGRAM

ACTUAL

HOLIDAYS

Note: Finish forming Devils Creek Road after Harvest and seal at the same time as Bennett St
May have to carry out maintenance during harvest around Devils creek area