2020 - 2021 CONSTRUCTION PROGRAM

		Status
Road Maintenance	Construction Crew Gravel Sheet Clay Sections	Ongoing
Sydney Street	Overlay 150mm and seal	Pavement Overlay Sealed awaiting kerbing
Jacup North Road	Form and sheet 3km	Completed
Brook Road	Form and sheet 3km	Completed
Jerramungup North Road	Form and sheet 2.5km	No Gravel Sourced
Stock Road	Realign form and sheet various sections	Ongoing
Marnigarup East Road	Form and sheet 3km	No Gravel Sourced
Cowalellup Road	Form and sheet 3km	Gravel Sourced
Rabbit Proof Fence Road	Form and sheet 3km	Completed
Meechi Road	Form and Sheet 3km	Gravel Sourced - Ongoing
Monkey Rock Road	Realign form and sheet various sections	Completed
Bremer Bay Road	Widen and seal Stage 2 Wellstead Rd - Frantom Way	Completed
Cameron Road	Pavement Improvements Various Sections	Completed
Dillon Bay Road	Gravel Sheet 2.0km	Completed
SUBCONTRACTORS		
Gairdner South Road	Pavement Repairs & Second coat seal 5km	Aggregate is carted
Devils Creek Road	Pavement Repairs & Second coat seal 5km	Aggregate is carted
Needilup North Road	Pavement Repairs & Second coat seal 5km	Aggregate is carted
Bremer Bay Road Seal/Asphalt	Seal & Asphalt Bremer Bay Rd Roundabout to Roberts St	Widening Completed Awaiting Asphalt
Borden Boxwood Road	Shoulder repairs and seal widening	Aggregate is carted
Swamp Road	Pavement Repairs & Second coat seal slk 0.00-5.00	Aggregate is carted
Frantom Way	Repair seal edge & Second coat seal slk 0.03-1.38	Aggregate is carted
Point Henry Road	Repair seal edge & Second coat seal slk 0.00-8.68	Aggregate is carted
Wellstead Road	Repair seal edge & Second coat seal slk 0.02 - 4.41	Aggregate is carted
Little Boat Harbour	Second coat seal slk 0.00-1.20	Aggregate is carted
Sydney Street	Primerseal Overlay	Sealed Awaiting Kerbing

JUL 1 2 3 4 5 | AUG 6 7 8 9 10 | SEPT 11 12 13 14 | OCT 15 16 17 18 | NOV 19 20 21 22 23 | DEC 24 25 26 | JAN 27 28 29 30 31 | FEB 32 33 34 35 36 | MAR 37 38 39 40 | APR 41 42 43 44 | MAY 45 46 47 48 | JUNE 49 50 51 52

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

Road Maintenance — **Seal Works** — **Actual**

Gravel and Preliminary Works — **Asphalt Works** — **Lost Time Due to Wet Weather**