2020 - 2021 CONSTRUCTION PROGRAM

		Status	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE
Road Maintenance	Construction Crew Gravel Sheet Clay Sections	Ongoing												
Sydney Street	Overlay 150mm and seal	Completed												
Jacup North Road	Form and sheet 3km	Completed												
Brook Road	Form and sheet 3km	Completed												
Jerramungup North Road	Form and sheet 2.5km	Gravel Sourced (Awaiting contractor to push up)												
Stock Road	Realign form and sheet various sections	In Progress												
Marnigarup East Road	Form and sheet 3km	DEFER												
Cowalellup Road	Form and sheet 3km	Completed												
Rabbit Proof Fence Road	Form and sheet 3km	Completed												
Meechi Road	Form and Sheet 3km	Completed												
Monkey Rock Road	Realign form and sheet various sections	Completed												
Bremer Bay Road	Widen and seal Stage 2 Wellstead Rd - Frantom Way	Completed												
Cameron Road	Pavement Improvements Various Sections	Completed												
Dillon Bay Road	Gravel Sheet 2.0km	Completed												
SUBCONTRACTORS														
Gairdner South Road	Pavement Repairs & Second coat seal 5km	Completed												
Devils Creek Road	Pavement Repairs & Second coat seal 5km	Completed												
Needilup North Road	Pavement Repairs & Second coat seal 5km	Completed												
Bremer Bay Road Seal/Asphalt	Seal & Asphalt Bremer Bay Rd Roundabout to Roberts St	Completed												
Borden Boxwood Road	Shoulder repairs and seal widening	Completed												
Swamp Road	Pavement Repairs & Second coat seal slk 0.00-5.00	Completed												
Frantom Way	Repair seal edge & Second coat seal slk 0.03-1.38	Completed												
Point Henry Road	Repair seal edge & Second coat seal slk 0.00-8.68	Completed												
Wellstead Road	Repair seal edge & Second coat seal slk 0.02 - 4.41	Completed												
Little Boat Harbour	Second coat seal slk 0.00-1.20	Completed												
Sydney Street	Primerseal Overlay	Completed												

CHRISTMAS HOLIDAYS

EASTER HOLIDAY

Road Maintenance
Gravel and Preliminary Works
Seal Works
Asphalt Works
Actual
Lost Time Due to Wet Weather